

MASTER PLAN TASKS		Month 1		Month 2		Month 3		Month 4		Month 5		Month 6		Month 7	
		July 15-31	Aug 1-15	Aug 16-31	Sept 1-15	Sept 16-30	Oct 1-15	Oct 16-31	Nov 1-15	Nov 16-30	Dec 1-15	Dec 16-31	Jan 1-15	Jan 16-31	Feb 1-15
Phase 1: Greater Tysons Corner Area Bicycle Master Plan															
1 Project Management and Meetings															
1A	Project Management		Kick Off Mtg.												
1B	Website Content														
1C	Bicycle Advisory Committee Meetings (6)		3-Aug		8-Sep		13-Oct			17-Nov			12-Jan		
1D	Citizen Information Meetings (2)					Public Mtg 1: September 30								Public Mtg 2	
1E	Briefings and Hearings (5)				TMSAMS		Trails and Sidewalk Com		Planning Commission	FC TAC Mtg: November 16					Board of Sup
2 Preliminary Bike Network Plan Development															
2A	Review Relevant Planning Documents														
2B	Interactive Community Map														
2C	Data Collection; GIS Base Mapping														
2D	Initial Bike Network Development														
2E	Preliminary Network Plan Report								November 15						
2F	Phased Implementation Plan														
3 Policy and Program Recommendations															
3A	Conduct Policy/Program Research & Stakeholder Interviews (3 interviews)														
3B	Policy Recommendations														
3C	Program Recommendations														
4 Final Plan Maps and Report															
4A	Revised Maps and Report												January 15		